# LEV PERFORMANCE TEST REPORTS



# **INFRATEC UK LTD**

**Thorough Examination & LEV Performance Tests** 

Carried out on 11/09/2024

by Air-Tech Tees Valley Ltd

Air-Tech Tees Valley Ltd

6C Alvis Close Cowpen Lane Industrial estate Billingham TS23 4JB

Tel: 01642 359309

Fax: 01642 884522

www.air-tech.co.uk

### LOCAL EXHAUST VENTILATION PERFORMANCE TEST REPORT

PERSON CARRYING OUT TEST		LOC	LOCATION OF TESTING		
Laura A Wathey Air-Tech Tees Valley Ltd Cowpen Lane Industrial Estat TS23 4JB		Unit 8 Easte Barto Midd TS2 1	r Park n Road lesbrough LRY		
Date Of Examination	Next Examination Due		Date of Previous Examination		
11/09/2024	11/11/2025		18//07/2023		
Examiners Signatu	ire	LE	EV Responsible Person Signature		
L A Wathey					
Instruments Used	Calibration Date		Next Calibration Due		
Multifunction anemometer, Serial no. 9565P1426001, Complete with / compatible with the following: - differential pressure ports, static pitot tube 100mm rotating vane Hot wire articulating probe complete with thermometer Micro fogger 3 smoke generator  T9600 particle counter Process Controlled	Calibration Date 13/09/2023		13/09/2024		
Process Controlled					
Soldering fumes.					

### Conditions At Time of Test

Air-Tech Tees Valley attended site on 11/09/2024 to conduct the routine thorough examination and test of a LEV system at Infratec UK Ltd to comply with regulation 9 of CoSHH 2002.

We conducted quantitative and qualitative assessments at flexible hoses and ducts (test points at least 6/8 duct diameters away from turbulence **where possible**)


Smoke containment tests were used to help establish control effectiveness. Equipment was in normal production operating conditions at the time of testing and were observed in use where possible, these visual checks were also used to help establish control effectiveness when possible.

The average ambient temperature was around 18.6 degrees at the time the tests were carried out.

# LOCAL EXHAUST VENTILATION PERFORMANCE TEST REPORT

COMMENTS / MINOR FAULTS							
N/a							
INTERMEDIATE FAULTS							
N/a							
MAJOR FAULTS							
N/a							
REGISTRATION NUMBER	AVERAGE VELOCTIY M/S	TOTAL EXTRACT M³/HR	COMMENTS				
LEV 1	12.20 m/s	53 m <sup>3</sup> /hr	Oki mobile fume extractor				
EB ( 1	12.20 111/5	03 111 / 111					

## **SYSTEM PHOTOS**





Registration number	LEV 1	Company	Infratec UK Ltd
Location	ED Workshop	Unit	Oki mobile fume extrac
Point of measurement	Target velocity	Achieved Veloc	eity Reading acceptable?
Hose Entry	5 m/s	12.2 m/s	Yes
	40	12.2 m/s	
Area $m^2$ x A	verage Velocity	x 3600	= Total extract rate m <sup>3</sup> /hr
0.0012 x	12.20 m/s	x 3600	= 53 m <sup>3</sup> /hr
<b>Qualitative Tests</b>	PASS		
Smoke containment test: Tyndall beam test:	Showed good c N/a to this inspe		
Comments: Static pressure = - 201Pa. Achieved an effective captu	ure distance of 65mm who	en challenged with smol	ke.
Control Effectiveness:	EFFECTIVE	POOR	UNCERTAIN
Actions Required:			
Actions Completed		Equipment ow	ner/responsible person
Actions Completed			

# LOCAL EXHAUST VENTILATION INSPECTION TEST REPORT

Registration number LE	V 1	Company Infratec UK Ltd				
	orkshop	Unit Oki mobile fume extractor				
	•					
Previous report reviewed? Yes						
CONDITION OF SYSTEM						
Component		Condition satisfactory or specify defects				
Enclosures/booths/captor hoods		Ok				
Ducting		Ok				
Flexible		N/a				
Dampers		N/a				
Explosion relief panels		N/a				
Air cleaner casing		Ok				
Primary filters		Ok				
Secondary filters		N/a				
Fan casing		Ok				
Drive belts		N/a				
Drive motor		Ok				
Stack		N/a				
Comments						
Name of parson correins out ince	acation	I. A. Wathay				
Name of person carrying out insp	pection	L A Wathey				
Job Title		Engineering Technician				
1. The system is:	Satis	efactory				
2. The inspection interval should remain: The same						
3. The next inspection will be due before: 11/11/2025						
Signature: LA Wathey Test date: 11/09/2024						
ACTIONS REQUIRED						
Actions completed		(equipment owner/responsible person)				
Date:		Signature:				